

J. William Misiura **Director Transportation** Domestic

01/23/08

## RED UNIT SCHEDULE-TRANSPORTATION ORDER

DEPARTURE:

Monday May 22, 2006

56 Cars

FROM STATION:

WORCESTER, MA

4065 Tons

ROUTE:

PW WORCESTER CSXT ST. LOUIS BNSF

4968 Feet 1593 Miles

TO STATION:

TULSA, OK

The circus trainmaster is Mike Hickey Cell Please monitor the progress of the Circus Train to assure crews are available.

The Circus Train is to run ahead of schedule if possible and not held for departure times scheduled below.

PW	Equipment spotted for loading before (or as arranged with Circus Trainmas	ter)	11:00	
	Last Show at WORCESTER, MA	EDT	13:00	Sun 05/21/06
PW	Train loaded and ready for switching.	EDI	20:00	Sun 05/21/06
	CIRCUS TRAINMASTER WILL PROVIDE SWITCHING		20:00	Mon 05/22/06
	INSTRUCTIONS, AND CONFIRM DEPARTURE TIME			
PW	Switching completed-Deliver to CSXT-CSXT to supply rear end device.		01:00	Mon 05/22/06
CSXT	Depart Worcester, MA		02:00	Mon 05/22/06
CSXT	Arrive Selkirk, NY Crew Change		02.0 <b>0</b> 07:0 <b>0</b>	Mon 05/22/06
CSXT	Depart Selkirk, NY		07:00	Mon 05/22/06 Mon 05/22/06
CSXT	Arrive Buffalo, NY Crew Change-Water Animals-Head 4 cars		16:00	
	Water supplied from tanks on stock cars-Circus personnel working on the gr	round	10.00	Mon 05/22/06
CSXT	Depart Buffalo, NY	ound.	17:00	C-+ 01/00/00
CSXT	Arrive Cleveland, OH Crew Change		21:00	Sat 01/00/00 Sat 01/00/00
CSXT	Depart Cleveland, OH		21:15	
CSXT	Arrive Indianapolis, IN Crew Change		06:00	Sat 01/00/00
	Animal Rest at Hawthorn Yard.		00.00	Tue 05/23/06
CSXT	Depart Indianapolis, IN		12:00	Tue 05/23/06
CSXT	Arrive St. Louis, MO Lindenwood Yard Deliver to BNSF	EDT	20:00	Tue 05/23/06
BNSF	Depart St. Louis, MO	CDT	20:00	Tue 05/23/06
BNSF	Arrive Springfield, MO Crew Change	CDI	03:15	Wed 05/24/06
BNSF	Depart Springfield, MO		03:30	Wed 05/24/06 Wed 05/24/06
BNSF	Arrive Tulsa, OK		09:30	Wed 05/24/06 Wed 05/24/06
BNSF	Spot Coaches LOCK AND BLUE FLAG STORAGE TRACKS		11:00	Wed 05/24/06 Wed 05/24/06
BNSF	All Cars Spotted LOCK AND BLUE FLAG STORAGE TRACKS	CDT	11:30	
		CDI	11.30	Wed 05/24/06

The above schedule is essential to assure adequate set up time prior to the first show. If operating problems occur, please notify: BILL MISIURA, Director Transportation Domestic Work

Cell

₹ bmisiura@feldinc.com

or JOE DEMIKE, Transportation Manager Work

Cell

8 jdemike@feldinc.com

FEI 48900

## NOTE TO RAILROAD OPERATING SUPERVISORS & TRAIN CREWS:

- Monitor circus radio at all times for operational and emergency communications.
- \* Use 90 pounds of trainline pressure. Allow extra time to COMPLETELY CHARGE passenger cars before making brake test. The air brakes are set for direct release. Locomotive brake cut out valve to be operated in "Freight" position.
- \* Water and electric lines must be disconnected by Circus Trainmaster or Circus Electrician BEFORE any cuts are made.
- \* Maximum speed is 60 MPH. Train is to run ahead of schedule if early and is not to be held for departure times.
- \* CONTROL SLACK DURING SWITCHING AND ROAD OPERATIONS AS ALL COACHES ARE OCCUPIED.

1313 17th STREET EAST-PALMETTO, FLORIDA 34221 (941) 721-1240 FAX (941) 722-13-

DX192a Case 1:03-cv-2006-EGS